

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase VIII – Kadapa District - Package No. 0405 – “Providing BT to the road from CB road at 96/3 Km to E-Harizanawada of Kodur Mandal, Kadapa District” – Granting of Post Facto Extension of Agreement Time upto 30-11-2012 for a period of 79 days without Penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2312

Dated: 24-12-2012.
Read the following:-

- 1) G.O.Ms.No.68, PR&RD(Progs.II) Dept,dt.27.02.2009.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W25/PMGSY Ph-VIII 0405/11, dated 16-10-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post facto Extension of Agreement Time from 13-9-2012 to 30-11-2012 for a period of 79 days without Penalty in respect of the work “Providing BT to the road from CB road at 96/3 Km to E-Harizanawada of Kodur Mandal, Kadapa District” under PMGSY Phase VIII as the delay is not attributed to the Contractor as the delay is due to objections raised by the land owners and after negotiations land owners they have accepted for widening the road.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.

Copy to:

The PS to Hon’ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.